

Passenger Transport Projects - Greater Wellington Regional Council (Lead agency)

Project Status (for projects with start dates before 2016)

Progressing as planned	
Key milestone achieved	😊
Moderate delay	😐
Significant delay (more than two years)	😞

Corridor	Project No.	Passenger Transport Project	Project Description	Overall Progress	Key Consultancy/ Contractor	Progress Issues	Indicative Start (Year)			Comments	Delay
							Investigation	Design	Implementation		
Wairarapa	2	Wairarapa Rolling Stock	Purchase of 18 new passenger rail carriages for the Wairarapa line to replace existing rolling stock which has reached the end of its useful service life.	100%	Toll NZ		Complete	Complete	Complete	18 new carriages now in service.	😊
Northern Suburbs	3.1	Johnsonville Line track work	Improvements to the Johnsonville line.	27%	ONTRACK		Nearing completion	Underway	Indicative start in 2008/09	Tunnel work to be undertaken August 2008 - January 2009. Track lowering Xmas 2008.	
Regional	3.2	Track & Signal Upgrades	Signal and power system upgrades to accommodate new EMUs.	35%	ONTRACK		Nearing completion	Underway			
Regional	3.3.1	New Rolling Stock - new EMU procurement	Purchase of 78 new Matangi electric multiple units (EMU).	100%	Halcrow Toll NZ	20 additional EMU ordered 1 May 2008.	Complete	Not applicable	Not applicable	Supply agreement awarded to Rotem/Mitsui 13 Nov 2007.	😊
Regional	3.3.2	New Rolling Stock - new EMU manufacture	Purchase of 78 new Matangi electric multiple units (EMU).	24%	Rotem/Mitsui	20 additional EMU ordered 1 May 2008.	Not applicable	Underway	Indicative start in 2008/09	Expected delivery 2010.	
Regional	3.3.3	Refurbishment of GM units	Refurbishment of 88 existing Ganz Mavag units.	0%				Indicative start in 2008/09	Indicative start in 2009/10	Being considered as part of Regional Rail Plan.	
Western	4	Western Corridor Rolling Stock	Purchase of 12 new electric multiple units (EMU) to increase rail capacity on the Western Corridor.	100%	As 3.3		Complete	Indicative start in 2007/08	Indicative start in 2008/09	Supply agreement awarded to Rotem/Mitsui 13 Nov 2007.	😊
Western	5	MacKays to Waikanae Double Track	Provision of double tracking between MacKays and Waikanae to enable reduction of the timetable frequency from 20 minutes to 15 minutes in the peak periods.	35%	ONTRACK		Complete	Underway	Indicative start in 2008/09	GWRC & Land Transport NZ approved double-tracking (& electrification) to Waikanae.	
Western	6	Kapiti Rail Stations	Provision of new rail stations at Raumati and Lindale including pedestrian access, security, bus interchange and park and ride facilities.	0%	Maunsell Ltd.		Indicative start in 2007/08	Indicative start in 2007/08	Indicative start in 2009/10	Maunsell Ltd appointed 25 Sep 2007.	
Wairarapa	7.1	Rail Station Upgrades - Wairarapa	Minor upgrading of rail stations including security improvements.	100%	Toll NZ ONTRACK		Complete	Complete	Complete	Project complete.	😊
Regional	7.2	Rail Station Upgrades - Other	Allowance to undertake cyclic replacement, refurbishment and minor upgrading of rail stations including security improvements.	3%	Toll NZ ONTRACK		Underway			Awaiting ONTRACK to commence planning of upgrade programme for introduction of EMUs.	
Regional	8.1	Park & Ride Carparks - 2006/07	Extensions to park and ride facilities.	92%	Toll NZ ONTRACK	Land leasing issues to be resolved with ONTRACK. Upper Hutt & Petone East deferred until this is resolved.	Complete	Nearing completion	Nearing completion	Paraparaumu extension completed; Upper Hutt, Petone East, Plimmerton planned.	😐
Regional	8.2	Park & Ride Carparks - 2007/08	Extensions to park and ride facilities.	8%	Toll NZ ONTRACK	Land leasing issues to be resolved with ONTRACK.	Underway	Underway	Indicative start in 2007/08	Programme to be aligned to station upgrade programme. Plimmerton underpass in progress.	
Regional	11	Bus Stop & Shelter Maintenance - Metlink signage	Provision of new Metlink signage.	100%	TAs		Complete	Complete	Complete	Project complete. CBD Sign project deferred as unit design reviewed.	😊

Corridor	Project No.	Passenger Transport Project	Project Description	Overall Progress	Key Consultancy/ Contractor	Progress Issues	Indicative Start (Year)			Comments	Delay
							Investigation	Design	Implementation		
Regional	13	Bus Priority Measures	Provision of bus lanes and priority measures, particularly in Wellington CBD.	2%	RCA's		Underway	Indicative start in 2007/08	Indicative start in 2010/11	WCC: A framework for bus lane allocation agreed, to be implemented project by project. Land Transport NZ funding approved May 2008.	
Regional	14	Real Time Information	Establishment of bus & rail real time information systems.	8%	Bus & rail Operators		Complete	Underway		Professional service contract awarded for final system design. Tender to find supplier due later this year.	
Regional	15	Integrated Ticketing	Establishment of the bus & rail integrated ticketing system.	5%	Bus & rail Operators	National review complete.	Underway	Underway		The preparation for a business case for rail only electronic ticketing is underway.	
Wairarapa	24	Wairarapa Log Freight	An Alternative To Road (ATR) project in which GWRC is the applicant for a commercial joint venture between a forestry company & CentrePort to move logs from Masterton to the port using rail thereby removing log truck traffic from Rimutaka Hill Rd.	11%	CentrePort & Pentarch Forests		Complete	Underway		Project on hold.	☹
Regional	25	Additional Cost of Access - HRC Review	Allowance for access improvements to PT infrastructure, to be separately funded by a Crown agent.	0%		Awaiting Government guidelines and funding.	Indicative start in 2006/07	Indicative start in 2008/09	Indicative start in 2008/09	No additional funding has been provided.	☹