

Attachment 1 to Report 16.397

Hutt FMP Summary Progress Table

Work Area	Plan Achievements		Programme	
	Completed to June 2015	Completed 2015/16	Proposed for 2016/17	Proposed in 2015/2025 LTP
Non-structural measures				
District Plan measures	Completed Hutt City Plan change	The proposed UHCC District Plan change amended to include Mangaroa and Pinehaven flood hazard.	Follow up work with the UHCC plan change	Complete UHCC plan change
Emergency Management Measures	Completed HRFMP projects	A review of flood warning services has commenced	Further improvements to flood warning services proposed with the improvements in flood forecasting information	
Voluntary Actions	Hutt River Flood Hazard Fact Sheet	Ongoing Providing hazard information	Ongoing Providing hazard information	Ongoing Providing hazard information
Structural Measures				
River Mouth to Kennedy Good Bridge				
Ava to Ewen Project	River realignment and stopbank upgrades completed			
Boulcott/Hutt stopbank	Stopbank construction completed Golf Club progressing with development works	LINZ has approved the Survey Office plans for the Land transfers.	Complete land transfers and landscaping works in Connolly Street	
City Centre Upgrade Project stopbanks, Pharazyn Street stopbank and associated channel works	Progressed with the development of Integrated concepts and strategic land purchase	Gained Council approval of a preferred integrated option for the preliminary design and costing	Complete the preliminary design and seek council approval to progress to the NOR/consent phase	Progress with the construction of RiverLink (City Centre Upgrade Project).
Estuary to Ava Bridge	Progressed with Strategic land purchase at Woollen Mills Point		Strategic land purchase if land owners offer to sell	Progress with implementing the Ava to Estuary upgrade works
Kennedy Good Bridge to Silverstream Bridge				
Belmont Edge protections and Norfolk Street flood gate	Structural and district plan measures complete	Completed edge protections to reduce erosion risk		Progress with edge protection works
Principal stopbanks from KGB to Pomare and associated channel works				No budget yet (post 2025) Stopbanks are in good condition and only minor works are necessary

Silverstream to Maoribank				
Whirinaki Crescent (LB)	Stopbank reconstruction completed			
Ebdentown rock lining	Progressed with the concept design and negotiations with NZTA	Completed edge protections	Complete planting works	
Principal stopbanks from Trentham to Maoribank and associated channel works				No budget yet (post 2025) Stopbanks are generally adequate except for a short length upstream of the Moonshine Bridge
Maoribank to Gemstone Drive				
Maoribank Riverbed stabilisation	Completed investigations and developed a management strategy. Completed urgent repair works			Complete project
Bridge Road edge protections	Edge protection works completed			
Akatarawa/Gemstone stopbanks				No budget yet (post 2025)
Environmental Strategy and FMP/HRES review				
Ranger Service	Continue with ranger service	Continue with ranger service	Continue with ranger service	Continue with ranger service
Enhancement works				
Ava to Ewen	Completed planting, walkways, the viewing platform, Inanga spawning habitat and lighting along the stopbanks			
Belmont	Completed all landscaping works			
Whirinaki Crescent	Completed landscaping works			
Bridge Road/Ebdentown	Completed planting		Complete planting	
Boulcott/Hutt	Progressed with golf course landscaping, and completed landscaping and planting	Progressed with golf course development and maintenance of landscaping works	Complete landscape works at Connolly Street and ongoing maintenance	Ongoing maintenance
Hutt River Trail				
Estuary Bridge Underpass	Completed			
Planting Native Trees	Completed planting of natives associated with completed construction projects	Planting and maintenance continued	Continue planting natives	Continue planting natives
HRFMP progress Review				Complete review
HRES Review		Commenced review	Complete review	