

HUTT RIVER FLOODPLAIN MANAGEMENT PLAN

Work Area	Plan Achievements
Structural	
Estuary Bridge to Melling Bridge (RB)	Alicetown Stopbank - Resource consents obtained and the final design 95% complete. To be completed by 2006
Pomare Rail Bridge to Birchville (RB)	No budget yet (post 2010)
Estuary Bridge to Kennedy-Good Bridge (LB)	Strand Park Stopbank – Resource Consents obtained. To be completed by 2010
Kennedy-Good Bridge to Silverstream Bridge (LB)	No budget yet (post 2010)
Whirinaki Crescent (LB)	Programmed for 2007
Trentham to Gemstone Drive (LB)	Gemstone Drive works programmed for 2010
River Management	
Mouth to Kennedy-Good Bridge	Ava to Ewen – Resource Consents obtained. Design 95% complete. To be completed by 2004
Kennedy-Good Bridge to Silverstream Bridge	Belmont (RB) edge protections Preliminary designs commenced – to be completed by 2005
Silverstream Bridge to Maoribank	No budget yet (post 2010)
Maoribank to Gemstone Drive	Bridge Road works programmed for 2006
Non-structural	
District Plan Measures	Project to get land use measures in HCC and UHCC District Plans is about 50% complete
Emergency Management	Six projects to be completed in 2002/03
Environmental Strategy	
Published in February 2001	<ul style="list-style-type: none"> • River Ranger starts on 14 October 2002 • Ava Reach: Ava to Ewen enhancement design 95% complete, works to be completed by 2006 • Access along the River: Hutt River Trail well advanced, further improvements will continue • Planting Natives: Estimated at least 10,000 natives planted during the last five years, the programme will continue
Financial Summary	
Total expenditure to 30 June 2002 is \$1.14 million which is 1.5% of the total project cost of \$78 million.	