

Wairarapa Projects

LWVDS summary progress table

Work Area		Progress	Programme	
River/Reach	Description	Completed 2008/09	Proposed for 2009/10	Proposed in 2009/19 LTCCP
Ruamahanga - Waiohine to Waihenga	• Setback/upgrade stopbanks	30%		
	• Willow buffer zones	10%	10%	100%
	• Bank protection	20%	20%	
	• Fencing		5%	
Ruamahanga - Waihenga to Tuhitarata Bridge	• Boulder groynes • Setback/upgrade stopbanks	15%	15%	
Ruamahanga - Tuhitarata Bridge to Lake Onoke	• Boulder rip rap	20%	20%	100%
	• Planting	15%	20%	
Tauherenikau	• Upgrade stopbank	30%	10%	100%
	• Willow buffer zone	5%		
	• Fencing	20%		
Tributaries	• Willow buffer zone	20%	20%	100%
	• Land Purchase		100%	
	• Stopbank			