

OTAKI FLOODPLAIN MANAGEMENT PLAN

Work Area	Plan Achievements
Structural	
Chrystalls Stopbank Chrystalls Extended Stopbank	Completed 2000 Currently programmed for 2009 but could be brought forward to 2006
Rangiuru Floodgates	Completed 2002
Rangiuru House Raising	No budget yet (post 2010)
South Waitohu Stopbank	Programmed for 2006/07
Waitohu House Raising	No budget yet
North Bank Repairs	No budget yet
Lethbridge House Raising	No budget yet
Mangapouri Culverts	KCDC have completed 3 of the 9 culverts
Mangapouri Stream widening	No budget yet
South Bank Stopbank	No budget yet
Harpers Stopbank	No budget yet
Lutz Upper and Lower Stopbank	Completed 1999
Katihiku Floodgates	No budget yet
Old Coach Rd Bridge Raising	No budget yet
River Management	
Below SH1 Bridge	Ongoing – approximately 40% complete
SH1 Bridge to Chrystalls	Ongoing – approximately 75% complete. Includes Chrystalls realignment, Stresscrete and Traceys work
Above Chrystalls	Ongoing – approximately 35% complete. Includes Upper Rahui North bank completed 1994
Non-structural	
Landuse Measures in KCDC District Plan	Completed in 1996. First review in progress.
WRC Advice	Ongoing
Community Preparedness	Ongoing – flood exercise programmed for 2003 in conjunction with KCDC Civil Defence
Environmental Strategy	
Chrystalls Lagoon works	Completed as part of the river realignment work
River Mouth Lagoon	Work commenced
Financial Summary	
Currently 32% completed based on total expenditure and programmed to be 41% complete by 2010.	