

WAIKANAĒ FLOODPLAIN MANAGEMENT PLAN

Work Area	Plan Achievements
Structural	
Jim Cooke Park Stopbank	No budget yet
Lion Park Ringbank	No budget yet
Kauri-Puriri Works	Completed in 1997
Otaihanga Road Raising	Programmed for completion 2003
Otaihanga Houses Raising	2 of 15 houses raised
Waikanae Beach	
Golf Course Stopbank	No budget yet
Lengthen Fieldway Bridge	No budget yet
River Management	
SH 1 to Maple Lane	Completed 2000
Jim Cooke Park	Programmed for 2004/05
El Rancho	Completed 1997
Otaihanga to Mouth	No budget yet
Non-structural	
Landuse Measures in KCDC	Completed in 1996, first review in progress
District Plan	
WRC Advice	Ongoing
Community Preparedness	Ongoing. A Civil Defence exercise in Otaihanga along with the 1998 and 2000 floods is maintaining preparedness
Environmental Strategy	
Pukekawa Reserve	Completed as part of Kauri-Puriri works
SH1 to Maple Lane	Works completed as part of SH1 to Maple Lane edge protections.
General	Supporting Friends initiatives
Ecological Strategy	Prepared 1999
Financial Summary	
Currently 45% completed based on total expenditure and programmed to be 62% complete by 2010.	