



greater WELLINGTON  
REGIONAL COUNCIL

## LWVDS summary progress table

| Work Area  |  | Progress             | Programme               |                                   |
|--|--|----------------------|-------------------------|-----------------------------------|
| River/Reach  | Description  | Completed<br>2007/08 | Proposed for<br>2008/09 | Proposed in<br>2006/2016<br>LTCCP |
| Ruamahanga -<br>Waiohine to<br>Waihenga            | <ul style="list-style-type: none"> <li>• Setback/upgrade stopbanks</li> <li>• Willow buffer zones</li> <li>• Bank protection</li> <li>• Fencing</li> </ul> |                      |                         | 80%                               |
|  |  |                      |                         | 85%                               |
|  |  |                      |                         | 85%                               |
|  |  |                      |                         | 85%                               |
| Ruamahanga -<br>Waihenga to<br>Tuhitarata Bridge   | <ul style="list-style-type: none"> <li>• Boulder groynes</li> <li>• Setback/upgrade stopbanks</li> </ul>   | 20%<br>40%           | 15%                     | 55%                               |
|  |  |                      |                         | 60%                               |
| Ruamahanga -<br>Tuhitarata Bridge<br>to Lake Onoke | <ul style="list-style-type: none"> <li>• Boulder rip rap</li> <li>• Planting</li> </ul>  | 10%                  | 15%                     | 60%<br>85%                        |
| Tauherenikau                                       | <ul style="list-style-type: none"> <li>• Upgrade stopbank</li> <li>• Willow buffer zone</li> <li>• Fencing</li> </ul>                                      | 10%                  | 10%                     | 60%<br>85%<br>85%                 |
| Tributaries  | <ul style="list-style-type: none"> <li>• Willow buffer zone</li> </ul>   |                      | 7%                      | 93%                               |