

## Cycling Plan Activities

### Action Status (March 2009)

Progressing as planned	
Key milestone achieved in this Quarter	😊
Moderate delay	😐
Significant delay (more than two years)	😞

Action Title	No.	Actions	Target	Performance Measure	Responsibility	Overall Progress	Comments	Delay
Improve the Cycling Network	1.1	Develop local cycling strategies that include: - Vision and objectives - Policies - Quantifiable targets that contribute to the regional targets - Monitoring process - Local data and statistics - Network Plan that identifies important local routes & connections These strategies should provide guidance on priorities within their identified cycling networks, with consideration given to prioritising routes identified as part of the regional cycling network and other routes with high existing or potential cyclist volumes and/or routes to key employment,	Strategies in place by December 2010	Strategies adopted	KCDC	92%	Revision of 2004 Strategy & Implementation plan due for completion by June 30, 2009.	
					PCC	92%	Strategy complete - not yet formally adopted by Council.	
					WCC	100%	100% complete.	
					HCC	100%	Cycling Strategy adopted in 2005/06.	
					UHCC	10%	Preparation of a strategy has been included in the 2009LTCCP for year 10/11.	
					SWDC	0%	Funding/Budget unavailable.	😐
					CDC	0%	No provisions for cycling have been planned for at this stage.	😐
					MDC	92%	Completion of strategy document anticipated by July 2009.	
Improve the Cycling Network	1.2	Develop a programme for reviewing the cycling network	Review programmes in place by December 2010	Review programmes developed	NZTA	5%	Wgtn NZTA Cycling & Walking Plan, in preparation, will produce a list of prioritised future projects. (approx end June '09).	
					KCDC	75%	KCDC is still working with the 2006/2010 implementation plan which is being revised for 2009 with the strategy review.	
					PCC	0%	Funding/budget unavailable.	😐
					WCC	75%	Progressing as planned.	
					HCC	100%	Prioritised work programme developed in 2007/08.	
					UHCC	10%	Will be an outcome of the above strategy.	
					SWDC	0%	Funding/Budget unavailable.	😐
					CDC	0%	Work has not begun on this project.	😐
MDC	0%	Programme for reviewing the network yet to be developed other than identification of primary routes.						
Improve the Cycling Network	1.3	Review the cycling network in accordance with the above programme and recognised current best practice guidelines including consideration of: - Road space allocation - Surface quality and maintenance - Route directness and connectivity - Signage and information - Vehicle traffic speeds and parking restrictions - Crash and risk statistics - Cycle parking and storage facilities - Cycle priority measures - Segregated cycle facilities on high speed/high volume routes - Integration with public transport systems	Ongoing	Network reviews implemented	NZTA	5%	Wgtn NZTA Cycling & Walking Plan, in preparation, will produce a list of prioritised future projects. (approx end June '09). The needs of cyclists are considered in all road infrastructure improvements.	
					KCDC	75%	KCDC is still working with the 2006/2010 implementation plan which is being revised for 2009 with the strategy review.	
					PCC	0%	Funding/budget unavailable.	😐
					WCC	75%	Progressing as planned.	
					HCC	0%	Not reported.	😐
					UHCC	10%	Will be an outcome of the strategy.	
					SWDC	0%	Funding/Budget unavailable.	😐
					CDC	0%	Work has not begun on this project.	😐
MDC	44%	Some analysis done on primary urban cycle routes. Treatments to interface with SH2 improvements when developed by NZTA.						

Action Title	No.	Actions	Target	Performance Measure	Responsibility	Overall Progress	Comments	Delay
Improve the Cycling Network	1.4	Implement improvements to address any deficiencies identified through the above cycling network reviews	Ongoing	Network improvements implemented	NZTA	0%	Wgtn NZTA Cycling & Walking Plan, in preparation, will produce a list of prioritised future projects. (approx end June '09).	
					KCDC	75%	KCDC is still working with the 2006/2010 implementation plan which is being revised for 2009 with the strategy review.	
					PCC	0%	Funding/budget unavailable.	☹
					WCC	75%	Progressing as planned.	
					HCC	0%	Not reported.	☹
					UHCC	10%	Will be an outcome of the strategy.	
					SWDC	0%	Public Transport is GW's responsibility.	
					CDC	0%	Work has not begun on this project.	☹
					MDC	0%	Subject to 1.3 above.	☺
Improve Cycling and Public Transport Integration	2(a)	Continue to investigate opportunities to improve the integration of cycling with public transport including: Carriage of bikes on trains - adequate storage, appropriate charges and certainty	Ongoing	Potential barriers to cycle carriage on trains addressed	GWRC - PT Division	5%	Pilot programme continues.	
Improve Cycling and Public Transport Integration	2(b)	Feasibility of carriage of bikes on buses	By December 2008	Investigation complete	GWRC - PT Division	84%	Christchurch trial was successful. NZTA intends to change legislation to allow bike racks on buses. GW waiting until change in legislation to begin planning for implementation.	
Improve Cycling and Public Transport Integration	2(c)	Sheltered, secure and visible cycle parking facilities at train stations and other public transport nodes	Ongoing	Adequate facilities provided to meet demand	GWRC - Implementation	75%	Some facilities in place, others planned.	
					KCDC	75%	Cycle cones installed at Paraparaumu station, Bike stands at the Paraparaumu Community Centre and Otaki Railway station.	
					PCC	0%	Have requested increased cycle locker provision at Railway stations in Porirua, but these have not been provided. This is a Greater Wellington responsibility.	
					WCC	0%	Not reported.	☹
					HCC	75%	10 bike stands installed at Days Bay servicing serving commuters.	
					UHCC	10%	Will be an outcome of the strategy.	
					SWDC	0%	Not reported.	☹
					CDC	0%	No provisions for cycling have been planned for at this stage.	
					MDC	0%	Discussed with GWRC.	
Provide for Cyclists in Land Development	3.1	All District Plans and subdivision guides include provision for cyclists and high levels of cycling accessibility to be considered when assessing land use development proposals, consistent with best practice guidelines.	At next review	Priority and accessibility for cycling included in all District Plans and subdivision guides	KCDC	100%	100% complete.	☺
					PCC	0%	Will be incorporated in District Plan review. This is scheduled to commence in 2010 (to be confirmed). Cycling provisions are included in draft "Guidelines for subdivisions and land development". Public consultation on this document will be in the near future.	
					WCC	75%	Progressing as planned.	
					HCC	0%	Work has not begun on this project.	☹
					UHCC	75%	Included in current Code of Practice.	
					SWDC	0%	No provision in District or Annual Plan. Not a priority for SWDC.	☹
					CDC	0%	No provisions for cycling have been planned for at this stage.	☹
					MDC	100%	Provided for in Proposed Wairarapa Combined District Plan.	

Action Title	No.	Actions	Target	Performance Measure	Responsibility	Overall Progress	Comments	Delay
Provide for Cyclists in Land Development	3.2	Advocate for cyclist priority and high levels of cycling accessibility in land developments by reviewing and commenting on plan changes and significant development proposals/consent applications	Every opportunity taken	Review and comment as part of the plan change/land development process	GWRC - Strategy Development	75%	Active participation and input into various District Plan changes, land use development processes, and strategic planning documents is being undertaken.	
Influence Central Government Policy	4	Actively participate, where appropriate, in national level programmes/strategy development that will have regionally significant impacts on cyclists and cycling.	Every opportunity to participate taken	Participation in policy development opportunities	GWRC - Implementation	75%	Member of Cyclist Training Action Group. Opportunities to advocate taken where appropriate.	
Seek Adequate Funding	5.1	Advocate to central government for adequate funding to be allocated to progress the Ministry of Transport's Getting there Implementation Plan	Ongoing	Adequate funding allocated by central government	GWRC - Strategy Development (GWRC - Implementation)	75%	Opportunities to advocate taken where appropriate.	
Seek Adequate Funding	5.2	Identify and allocate adequate funding in annual plans, LTCCP and RLTP processes, to enable the relevant cycling projects and improvements signalled in this action plan to be progressed (e.g. education and awareness activities, public transport integration and development of cycling networks)	Ongoing	Adequate funding allocated for cycling projects	NZTA	0%	Not reported.	☹
					KCDC	75%	Progressing as planned.	
					PCC	0%	Not reported.	☹
					WCC	75%	Progressing as planned.	
					HCC	10%	\$150,000 included in Draft Annual Plans for the next 10 years.	
					UHCC	10%	Depends upon the strategy being funded by NZTA.	
					SWDC	0%	No provision in District or Annual Plan. Not a priority for SWDC.	☹
					CDC	0%	Work has not begun on this project.	☹
					MDC	75%	Anticipate funding will generally be sourced through Minor Improvement work category provisions.	
RTC	75%	The RTC has included all proposed cycling improvements as a Second Priority activity in the proposed RLTP 09-12.						
Seek Adequate Funding	5.3	Advocate for adequate funding to be allocated for cycling in TA annual planning and LTCCP processes	Ongoing	Submissions made to TA annual plans	GWRC - Strategy Development	75%	Funding for cycling being highlighted through submissions to TA annual plans 2009.	
Support delivery of cyclist skills training programmes	6.1	Implement a pilot cyclist skills training programme in accordance with the Land Transport NZ 'Cyclist skills training' guide published in February 2008.	08/09 financial year	Pilot programme implemented	GWRC - Implementation	75%	Level one cyclist skills training was completed with 36 students at Redwood School, in Tawa.	
Support delivery of cyclist skills training programmes	6.2	Support schools in the region to implement a cyclist skills training programme in accordance with the Land Transport NZ 'Cyclist skills training' guide published in February 2008	Ongoing	Cyclist skills training programmes available throughout the region	KCDC	0%	Funding/Budget unavailable.	☹
					PCC	75%	Cycle programmes delivered to two schools in 2008/09.	
					WCC	75%	Progressing as planned.	
					HCC	0%	Work has not begun on this project.	☹
					UHCC	75%	Our Road Safety Coordinator has been doing this for a number of years.	
					SWDC	0%	No provision in District or Annual Plan. Not a priority for SWDC.	☹
					CDC	0%	Work has not begun on this project.	☹
MDC	75%	Provided by Wairarapa Road Safety Council and Police Youth Education Officers.						

Action Title	No.	Actions	Target	Performance Measure	Responsibility	Overall Progress	Comments	Delay
Facilitate Information Sharing	7.1	Facilitate a Regional Active Mode Forum to: (a) Provide opportunity for coordination, networking, information sharing & promoting best practice (b) Support collaborative projects, events and education/awareness activities (c) Inform members of upcoming opportunities to provide feedback on plans and policy documents with implications for cycling	Ongoing	Regional forum continued	GWRC - Implementation* GWRC - Strategy Development (Schedule Set-up) Bikewise Regional Coordinator (Implementation)	75%	First forum held on February 26th.	
Facilitate Information Sharing	7.2	Encourage the engagement of cycling user groups and the local community in relation to local network issues	Ongoing	Community and cycling user groups are provided with opportunities for discussing local network issues	KCDC	100%	Two official forums exist in KCDC (CWB working and advisory groups) as well as servis requests from the front counter.	
					PCC	0%	Funding/budget unavailable.	☹
					WCC	75%	Progressing as planned.	
					HCC	0%	Work has not begun on this project.	☹
					UHCC	0%	Not council's role. They have the ability to comment through the LTCCP/Annual Plan process and the yearly community survey.	
					SWDC	0%	Not reported.	☹
					CDC	0%	Work has not begun on this project.	☹
MDC	75%	Subject to Annual Plan consultation.						
Facilitate Information Sharing	7.3	Contribute information to NZTA's Getting there Information Centre where appropriate	Ongoing	Information provided where appropriate	All Stakeholders	75%	Opportunities to advocate taken where appropriate.	
Facilitate Information Sharing	7.4	Monitor and report on progress in implementing this plan through input to the quarterly agency report to the RTC	Quarterly	Information provided	All Stakeholders	75%	Report prepared four times a year.	
Facilitate Information Sharing	7.5	Monitor and report on progress towards achieving local targets	Annually	Progress against targets reported regularly	KCDC	15%	Cycle count data not available in sufficient quantity.	
					PCC	75%	Annual cycle Helmet survey completed in Dec 2009.	
					WCC	75%	Progressing as planned.	
					HCC	75%	Progressing as planned.	
					UHCC	0%	Not considered until we have a strategy in place.	☹
					SWDC	0%	Not reported.	
					CDC	0%	Work has not begun on this project.	
MDC	0%	Year end requirement.						
Facilitate Information Sharing	7.6	Continue to monitor and report on cycling trends in the Annual Monitoring Report on the RLTS	Ongoing	Cycling trends published in the AMR	GWRC - Strategy Development	75%	Preparation work for next AMR underway.	
Improve Driver and Cyclist Awareness	8.1	Identify the regional strategic network	Start of 05/06 Financial Year. Regional Network published in draft strategy	Network identified.	GWRC - Implementation	75%	Opportunities to advocate taken where appropriate.	
					KCDC	0%	Work has not begun on this project.	☹
					PCC	0%	Funding/budget unavailable.	☹
					WCC	75%	Progressing as planned.	
					HCC	75%	Progressing as planned.	
					UHCC	0%	Will do if we see any.	☹
					SWDC	0%	Not reported.	☹
					CDC	0%	Work has not begun on this project.	☹
MDC	75%	Supported through Wairarapa Road Safety Council project initiatives.						

Action Title	No.	Actions	Target	Performance Measure	Responsibility	Overall Progress	Comments	Delay
Improve Driver and Cyclist Awareness	8.2	Carry out local and regional education and awareness activities to address local and regional issues as required	Ongoing	Campaigns implemented as required	GWRC - Implementation	75%	Attend Road Safety Action Plan meetings as required.	
					KCDC	75%	Responsibility of road safety coordinator.	
					PCC	0%	Funding/budget unavailable.	☹
					WCC	75%	Progressing as planned.	
					HCC	75%	1 campaign conducted.	
					UHCC	0%	As required.	
					SWDC	0%	Not reported.	☹
					CDC	0%	Work has not begun on this project.	☹
				MDC	75%	Supported through Wairarapa Road Safety Council project initiatives.		
Improve Information for Cycling	9.1	Investigate the feasibility of developing an online 'Journey Planner' for cycling trips to provide information such as preferred cycling routes and cycling time/distance to destination	Financial Year 08/09	Investigation complete	GWRC - Implementation	75%	Development underway.	
Improve Information for Cycling	9.2	Update and distribute Regional Cycling Maps	Ongoing	Updates undertaken as required	GWRC - Implementation	0%	Online journey planner is intended to replace hardcopy Regional Cycling Map distribution.	
Improve Information for Cycling	9.3	Continue to maintain and update the Greater Wellington website for cycling as a key source of information about cycling in the region	Ongoing	Site maintained and continually updated	GWRC - Implementation	75%	Updates to site uploaded when available.	
Encourage Participation in Cycling	10.1	Facilitate cycling events	Ongoing	Cycling events held in each TA	KCDC	0%	Work has not begun on this project.	☹
					PCC	100%	Cycling event during cycle week.	
					WCC	0%	Funding/budget unavailable.	☹
					HCC	75%	4 events held.	
					UHCC	0%	Approved as received.	
					SWDC	0%	Not reported.	☹
					CDC	0%	CDC supports the locally run events and the Trust House Cycle Tour each year.	
				MDC	75%	Supported through Wairarapa Road Safety Council project initiatives.		
Encourage Participation in Cycling	10.2	Support cycling events	Ongoing	Support provided for cycling events as appropriate	GWRC - Implementation	75%	Cycling events promoted through website and other networks.	
Improve Cycling Connections Between Local Networks	11	Investigate high quality improvements to active mode facilities between Petone and Ngauranga that connect the adjacent local networks consistent with the vision of the Great Harbour Way	Ngauranga Triangle Strategic Study by Aug 09	Investigation complete	NZTA (lead) HCC WCC	5%	Investigation as part of Ngauranga Triangle Strategic Study.	
Support development of the Great Harbour Way	12.1	Provide input to the development of a comprehensive plan that provides direction to the vision of the Great Harbour Way	By mid 2009	Inputs to plan provided	GWRC - Strategy Development	75%	GW has contributed \$8K to the development of a plan.	
					NZTA	0%	NZTA has agreed to contribute \$7K to the GHW feasibility report (as recorded within summary of the NT Stg 1 Consultation document of 1st quarter '09))	
					HCC	0%	Work has not begun on this project.	☹
					WCC	75%	Progressing as planned.	
Support development of the Great Harbour Way	12.2	Ensure any improvements to the cycling and walking infrastructure are consistent with the vision of the Great Harbour Way	Ongoing	Update complete	NZTA	0%	Immediate improvements between Petone & Ngauranga not consistent. However, these facilities are short term improvements to the SH road environment for cyclists with a view to the GHW being the longterm vision to address the needs of both cyclists & pedestrians.	
					HCC	75%	60m of seawall constructed in York Bay.	
					WCC	0%	Work has not begun on this project.	☹