

Hutt River Floodplain Management Plan : Drafting Steps (Version 1 : January 2001)

Reviewing What	Involves	Expectation and Standards	Timing
<p>Internal draft review for:</p> <ul style="list-style-type: none"> - Meaning - Issues - Intent - Links - Facts 	<p>FMP team:</p> <ul style="list-style-type: none"> • Brendan Paul • Geoff Dick • Andrew Annakin • Daya Atapattu • Trecia Smith • Al Cross 	<ul style="list-style-type: none"> • Reasonable links • Clear intent • Facts are correct • Issues are clear 	<p>Receive comments: 23 January</p>
<p>External Working Draft review for:</p> <ul style="list-style-type: none"> - same as above <p>Quality review for:</p> <ul style="list-style-type: none"> - Understanding - Readability - FMP methodology 	<p>NSOWG Stephen Garlick Stuart Duncan</p> <p>Tracy Berghan Derek Wilshere Trecia Smith</p>	<p>Same as above</p> <ul style="list-style-type: none"> • Reasonably accessible to public • Information is interesting • Improved language to simplify information • FMP correct 	<p>Receive comments: 16 February</p> <p>Receive comments: 16 February</p>

Reviewing What	Involves	Expectation and Standards	Timing
<p>Finalise Consultation Draft for consultation</p>	<p>FMP team</p>	<ul style="list-style-type: none"> • Incorporate comments and advice to meet standards stated above • Some graphics and photos are included, in a basic form 	<p>Complete: 26 February</p>
<p>FORMAL PROCESS STEPS</p> <p>HRFM Advisory Committee</p> <p>Release Newsletter 6 on the draft Plan including:</p> <ul style="list-style-type: none"> - Content summary - Submissions and decision-making process <p>Present to:</p> <ul style="list-style-type: none"> - HCC and UHCC - WRC Landcare Committee 		<p>Seek approval to release consultation draft, subject to recommended amendments</p> <p>Completed by 9 March</p> <p>Present Consultation Draft at Councils meeting</p>	<p>Meets: 8 March</p> <p>Released: 14 March</p> <p>Meets HCC: 13 March Meets UHCC: 21 March Meets LCC: 22 March</p>

Reviewing What	Involves	Expectation and Standards	Timing
<p>Consultation Draft review for:</p> <ul style="list-style-type: none"> - Cohesion and integrity - Graphics - Readability and interest 	<p>FMP team</p>	<p>Refining quality of consultation draft – to be included as a submission on the draft Plan</p>	<p>Complete: 30 April</p>
<p>FORMAL PROCESS STEPS</p> <p>Receive Submissions</p> <p>HRFM Advisory Committee</p>	<p>From:</p> <ul style="list-style-type: none"> • UHCC, HCC • Community groups and individuals • Public agencies 	<p>FMP team analyses submissions</p> <p>Hears submissions and analysis, and recommends amendments to the draft</p>	<p>Submissions close: 17 April</p> <p><i>Analysis completed: 4 May</i></p> <p>Hearing: 24 May</p>
<p>FINALISE DRAFT PLAN</p> <p>Modify Consultation Draft</p>	<p>FMP team</p>	<p>Responds to submissions and Advisory Committee recommendations</p>	<p>Complete 7 June</p>

Reviewing What	Involves	Expectation and Standards	Timing
<p>FORMAL PROCESS STEPS</p> <p><i>HRFM Advisory Committee</i></p> <p><i>HCC and UHCC</i></p> <p><i>WRC Landcare Committee</i></p> <p><i>WRC Policy and Finance Committee</i></p>		<p><i>Recommends Draft Plan to the WRC Landcare Committee, subject to final changes</i></p> <p><i>Endorses Draft Plan</i></p> <p><i>Recommends Draft Plan to full Council</i></p> <p><i>Adopts the Plan</i></p>	<p><i>Meets: 12 July</i></p> <p><i>Meets: HCC: 10 July</i> <i>Meets: UHCC: 25 July</i></p> <p><i>Meets: 26 July</i></p> <p><i>Meets: 23 August</i></p>
<p>HFRMP Launch</p>			<p>October: Week 2</p>